

## Construction Update April 2008



Framing for the main addition is done.



It looks pretty inside.



The high windows are installed by the framers.



The low windows are installed by our volunteers.



Stairs are built.



Rough plumbing is underway.



Volunteers have started to paint the Hardi-board siding.





A temporary ramp is built for our new temporary entrance. Soon the old entrance will undergo excavation for an elevator, stairwell and Sunday school classroom.



The parsonage slope was planted with 56 southern hardwood trees which are now in bloom, and the half acre slope was raked..



The brush piles are removed.



Hydro-seed is blown on. The seed mix contains grasses and a wild flower mix. During the summer, volunteers can come anytime to water the trees and grass. A water hydrant was installed at the end of the playground for this purpose.

### **What to expect for May?**

More siding painted,

Siding and soffets installed,

Rough plumbing installed,

Footings poured for new entryway.

Doors arrive

And some volunteers go on a Mission Trip to Wyoming.