

August 2008 Update

Shingles are all on the new roofs. Skylights are in. The big addition is ready for the electricians and the entry way is still underway. The framers will put the siding on the entry way before they move on to another construction site. We've gotten to know the framers very well over the past 6 months.

Our plumber Jason is adding the sewer line from the new kitchen and tying it into the new one that the University's contractor installed.



The Youth Groups move lumber and clean up.



The building is ready for the next step. The electricians should be here soon.



The sanctuary gets a new roof.



Now we need some gutters.



Looking out from the top floor of the new building toward the playground.



In September, the electricians will do their work, the siding will get painted and gutters will be installed.