

Construction Update October 2008

Gutters are up. Electric and insulation are installed. That means we can Sheetrock!!!



Volunteers have been busy this month. The tongue and groove bead-board is being installed under the entryways.



Earl and Calvin work together on finishing one of the entryways.





The lot between the church and the bank is now green instead of brown. During Fall Break, the Wesley Foundation students along with our volunteers rolled out sod and varnished the bead-board. The students also did a great job cleaning up around the building too.

The only directions you really need to know about laying sod is, “Green side up.”





We see another side of Beth.



After the Sheetrock is installed, mudded and sanded, we will start painting which will be a big project. The new Wesley Center has cathedral ceilings. We will need painters not afraid of heights.



It is a tight squeeze, but the robotic arm puts the Sheetrock through the window or else volunteers would be carrying the 126 lb sheets up the stairs.



After the Sheetrock was hung, the “mud puppies” came and taped and mudded the seams of the Sheetrock. WOW what a difference!!!



Ben, Roger and Earl install the panic bars on the doors.



Our plumber Jason and his helper put in the grease interceptor.



Calvin, Bill and Roy fill in the flooring between the old building and the new building.



Jim finish outs a bathroom closet for the water heater, so guess it really is a water closet.



As you can see many volunteers helped this past month. We will have painting, floor tiling, ceramic tiling, carpeting and finish woodwork to do in the coming months.