

## January and February 2009 Construction Update.

Volunteers have worked over 7,000 hours in this building project. Just a few more months remain and this project will be done which was started Oct. 2006.

We are moving right along with the installation of ceramic tile in the bathrooms. It is a long process.



Bill, Robbie and Roy lay the backerboard in the new Wesley kitchen.



David C. cuts tile for the bathrooms.



David C. watches the master tile cutter and fitter, Eric.



Grouting is next.



All the doors arrived and are being installed.



Roy, David and Lamar install a door in the new Wesley Center.

The drop ceiling in the new preschool hallway is up and is in the process of going up in the bathrooms.



Ben came back from Florida for a week to install ceiling tile.



Dennis, Drew and David lay VCT (vinyl composition tile) in the new preschool rooms.



They insert purple and green accent pieces.



Sue has been hobbled.

Painting and polyurethaning of the trim work continues. There is an end in sight.

## **What will happen in the next couple of months? Lots**

- ✚ Install ceramic tile in the new washroom floor in the old Wesley kitchen and in the preschool foyer (an exciting design is in the works).
- ✚ Install baseboard in all rooms
- ✚ Hang the rest of the ceiling grids and tiles for the drop ceilings in the bathrooms.
- ✚ Install bathroom fixtures
- ✚ Install cabinets in the new Wesley kitchen
- ✚ Install 8,000 square feet of carpet
- ✚ Install VCT (vinyl composition tile) in the Wesley Foundation Hall
- ✚ Build the Wesley Walkway Bridge from the new Wesley Center to Central Drive.
- ✚ Install retaining wall along front of building
- ✚ Landscape