

May 2009 Construction

The end is in sight after 2 years and 7 months of construction. The college students will be upstairs starting the fall semester. The Cullowhee Kids Preschool will be licensed and on the ground floor. More rooms will be available for Sunday School classes, various programs and groups in our community that use our church. We will have a fellowship hall that can hold everyone at once rather than people being spread out in 3 rooms to eat during church meals. We have built a 10,000 square foot addition, and we are challenged to put it to good use.

In front of the church, the Walkway for the Wesley Foundation has started. The steel pylons and beams are up ready for cement. The block retaining wall starts to go up.



The cement for the bridge is poured and curing.



Inside carpet squares are ready to be installed. First the floor is scraped and cleaned.



Adhesive goes down next.



The 2 foot by 2 foot squares go down on the tacky adhesive. If something spills on the carpet, the square(s) can be pulled up and washed and then placed back in the same spot. If the spill does not clean, we put another square in its place.



The new Wesley Foundation Center looks very nice and clean.



So what is left to do? Painters are still madly painting trim work. The stairway at the preschool entrance need rubber treads, landscaping continues, block wall is almost finished, carpet is partially installed and VCT (vinyl composition tile) needs be put down in the fellowship hall. As you can see, we still need plenty of volunteers.